CABOT ELEMENTARY SCHOOL PROJECT

Newtonville Area Council Construction Project Update



Thursday, April 12, 2018 - 6:30PM

Newton City Hall Cafeteria

CONSTRUCTION ACTIVITIES

- Temporary heat is operating and readings are recorded monthly.
- Bridges Ave underground utility work is complete.
- Initital paving is complete at Parkview / Bridges. Final paving will be in the Spring.
- Classroom addition (to the north of the existing building) Steel erection and detailing are 100% complete. Slab placement at floors 2 / 3 is scheduled for April.
- Library addition (to the west of the existing building) Steel erection is complete; detailing is ongoing. Slab on grade placement is scheduled for April.
- Gym addition (to the south, facing Cabot Street) Foundation work is complete; waterproofing and backfilling is scheduling to start in early April. Steel erection is scheduled to begin shortly thereafter.
- Structutral shear wall foundations are anticipated to be placed in early April.
- Masonry interior work will commence in early to mid-April.
- Camera #2 function is being addressed. There have been no security issues.
- MEP coordination is 70% complete.
- Site drainage and sewer structures/piping is ongoing.
- Water main relocation is ongoing.
- Utility poles removed from the jobsite; one is remaining.
- · Soil testing for compaction is ongoing.
- · Trucking of non-usable approved soils off site is ongoing.
- Note: A steel topping off ceremony is scheduled for Friday, April 13, at 1:30PM.

OVERALL CONSTRUCTION SCHEDULE

Summer 2017 On Site Mobilization / Demolition

Fall 2017 Building Abatement / Demolition

Bridges Ave Utility Work / Culvert Work

Fall 2017 Foundation Work

Fall 2017 - Spring 2018 Erect Structural Steel

Park Improvements

Spring 2018 - Fall 2018 Exterior Shell
Fall 2018 - Spring 2019 Interior Fit Out

Spring 2019 Substantial Completion

Spring 2019 - Summer 2019 Landscaping

Furnishings & Technology

Fall 2019 Occupy School





CONTACTS

For general project inquiries:

Alex Valcarce - City of Newton Project Manager (617) 796-1600

For After Hours Emergencies: WT Rich Company (617) 467-6010

PROJECT CONSULTANT TEAM

NV5 - Owner's Project Manager

DiNisco Design - Architect

W. T. Rich Company - Construction Project Manager

* General Cabot updates will be the 2nd Thursday of each month at 6:30PM for the project duration, unless otherwise noted.

For project updates, please visit -- http://www.newtonma.gov/gov/building/cabot_school For project webcam, please visit -- http://96.230.114.192:9900/#view









