CABOT ELEMENTARY SCHOOL PROJECT

Newtonville Area Council Construction Project Update



Thursday, May 10, 2018 - 6:30PM

Newton City Hall, Room 211

CONSTRUCTION ACTIVITIES

- Temporary heat is no longer required.
- Final paving at Bridges Ave. and neighbor's lawn repairs are in the process of being coordinated and scheduled.
- Classroom addition Steel erection is 100% and detailing is ongoing. Slab placement at floors 2 and 3 is scheduled for early May.
- Library addition Steel erection is 100%; detailing is ongoing, nearing completion. Slab on grade is scheduled for mid-May.
- Gym addition Steel erection is 100% with detailing ongoing.
- Structural shear wall foundations are anticipated to be placed in early May.
- Masonry interior work will commence in early to mid-May.
- Initial washdown of the 1929 building is 90% complete.
- Camera #2 function is being addressed. There have been no security issues.
- Underground (UG) plumbing excavation has started and will be done in early May; UG plumbing and electrical installation will begin shortly.
- MEP coordination is 85% complete.
- Site drainage and sewer structures/ piping is ongoing.
- Water main relocation is complete around the gym.
- Utility poles removed from the jobsite; one is remaining.
- Irrigation and electrical meter for Little League is installed; power pending.

OVERALL CONSTRUCTION SCHEDULE

Summer 2017 On Site Mobilization / Demolition

Building Abatement / Demolition Fall 2017

Bridges Ave Utility Work / Culvert Work

Fall 2017 Foundation Work

Fall 2017 - Spring 2018 **Erect Structural Steel**

Park Improvements

Spring 2018 - Fall 2018 **Exterior Shell** Fall 2018 - Spring 2019 Interior Fit Out

Spring 2019 **Substantial Completion**

Spring 2019 - Summer 2019 Landscaping

Furnishings & Technology

Fall 2019 Occupy School





CONTACTS

For general project inquiries:

Alex Valcarce - City of Newton Project Manager

(617) 796-1600

For After Hours Emergencies: WT Rich Company

(617) 467-6010

PROJECT CONSULTANT TEAM

NV5 - Owner's Project Manager DiNisco Design - Architect

W. T. Rich Company - Construction Project Manager

st General Cabot updates will be the 2nd Thursday of each month at 6:30PM for the project duration, unless otherwise noted.

For project updates, please visit -- http://www.newtonma.gov/gov/building/cabot school For project webcam, please visit -- http://96.230.114.192:9900/#view









