# **CABOT ELEMENTARY SCHOOL PROJECT**

## **Newtonville Area Council Construction Project Update**



Thursday, June 14, 2018 - 6:30PM

Newton City Hall, Room 211

On Site Mobilization / Demolition

### **CONSTRUCTION ACTIVITIES**

- Street pavement prep work at Bridges Ave. is scheduled to for 6/11-6/15/18. A notification letter was sent to neighbors on 6/11/18. The letter is also posted.
- Neighbor's lawn repairs are complete and daily watering is ongoing.
- Classroom addition Slab placement at floors 2 and 3 is complete, and mechanical roof slab. Underground (UG) plumbing is 50% complete; to be done this month.
- Library addition Slab on grade is complete.
- Gym addition Slab on grade is complete; slab on grade at link to follow. Waterproofing for the gym foundation to be completed this month.
- Structural shear wall foundations to be placed mid-June.
- Masonry exterior work has started; interior work is anticipated to begin mid-June.
- Camera #2 is operational. There have been no security issues.
- 1929 building UG plumbing excavation has started and is nearly complete. UG electrical excavation has started and is anticipated to be complete by mid-June. Mechanical piping rough in is ongoing (also in CR addition). Roofing system is 50% complete along with the new roof drain system.
- Water main relocation has been completed around gym; to be continued by NPB.
- MEP coordination is 90% complete.
- Site drainage and sewer structures/piping is 90% complete.
- Utility poles removed from the jobsite; one is remaining.
- Irrigation and electrical meter for Little League is installed; power pending.

#### **CONTACTS**

For general project inquiries:

Alex Valcarce - City of Newton Project Manager (617) 796-1600

For After Hours Emergencies: WT Rich Company (617) 467-6010

**OVERALL CONSTRUCTION SCHEDULE** 

Fall 2017 Building Abatement / Demolition

Bridges Ave Utility Work / Culvert Work

Fall 2017 **Foundation Work** 

Fall 2017 - Spring 2018 **Erect Structural Steel** 

Park Improvements

Spring 2018 - Fall 2018 **Exterior Shell** 

Fall 2018 - Spring 2019 Interior Fit Out

Spring 2019 **Substantial Completion** 

Spring 2019 - Summer 2019 Landscaping

Furnishings & Technology

Fall 2019 Occupy School



Summer 2017



### PROJECT CONSULTANT TEAM

NV5 - Owner's Project Manager DiNisco Design - Architect

W. T. Rich Company - Construction Project Manager

st General Cabot updates will be the 2nd Thursday of each month at 6:30PM for the project duration, unless otherwise noted.

For project updates, please visit: http://www.newtonma.gov/gov/building/cabot\_school For project webcams, please visit:

http://96.230.114.192:9900/#view (Bridges) -- https://app.oxblue.com/open/wtrich/cabotschool (Parkview)









